Name of Work:- Construction of CC roads at Mydarahalli colony in ward No.12, Shettyhalli Sub-division.
Ward No. 12 - Shettyhalli.
Sl. No. 02, G O No. 84 (Package No - DHZ 01)

Measurement recorded on 20.01.2020.

Sl. No.	Description of Work	Chainage From	Chainage To	No.	L	B	D	Qty
1	Removing B.S. slab of Drain and stacking.							
	Medarahalli main road							
	LHS	0	30	1	30.00	1.35	0.90	40.50
		30	60	1	30.00	1.35	0.90	40.50
		60	90	1	30.00	1.35	0.90	40.50
		90	120	1	30.00	1.35	0.90	40.50
		120	126.1	1	6.10	1.35	0.90	8.23
	RHS	0	30	1	30.00	1.35	0.90	40.50
		30	60	1	30.00	1.35	0.90	40.50
		60	90	1	30.00	1.35	0.90	40.50
		90	120	1	30.00	1.35	0.90	40.50
		120	136.3	1	16.30	1.35	0.90	22.01
	8thCross							
	LHS	0	30	1	30.00	1.35	0.90	40.50
		30	60	1	30.00	1.35	0.90	40.50
		60	90	1	30.00	1.35	0.90	40.50
	RHS	0	30	1	30.00	1.35	0.90	40.50
		30	60	1	30.00	1.35	0.90	40.50
		60	90	1	30.00	1.35	0.90	40.50
	9thCross							
	LHS	0	30	1	30.00	1.35	0.90	40.50
		30	60	1	30.00	1.35	0.90	40.50
		60	90	1	30.00	1.35	0.90	40.50
		90	93	1	3.00	1.35	0.90	4.05
	RHS	0	30	1	30.00	1.35	0.90	40.50
		30	60	1	30.00	1.35	0.90	40.50
		60	90	1	30.00	1.35	0.90	40.50
		90	93	1	3.00	1.35	0.90	4.05
	10thCross A							0.00
	LHS	0	28	1	28.00	1.35	0.90	37.80
		28	51	1	23.00	1.35	0.90	31.05
		51	72.8	1	21.80	1.35	0.90	29.43
	RHS	0	23	1	23.00	1.35	0.90	31.05
		23	47.7	1	24.70	1.35	0.90	33.35
	10thCross B							0.00
	LHS	0	7.4	1	7.40	1.35	0.90	9.99
		7.4	37.4	1	30.00	1.35	0.90	40.50
		37.4	45.2	1	7.80	1.35	0.90	10.53
	RHS	0	7.4	1	7.40	1.35	0.90	9.99
		7.4	37.4	1	30.00	1.35	0.90	40.50

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISON
BENGALURU-560 010

Civil-Tech Consultants & Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Sl. No.	Description of Work	Chainage From	Chainage To	No.	L	B	D	Qty
		37.4	45.2	1	7.80	1.35	0.90	10.53
	10thCross C							0.00
	LHS	0	30	1	30.00	1.35	0.90	40.50
		30	62.2	1	32.20	1.35	0.90	43.47
	RHS	0	30	1	30.00	1.35	0.90	40.50
		30	53	1	23.00	1.35	0.90	31.05
				1	**628.40**		Total	**1288.58**
	Consider as per Tender Quantity						**Total**	**479.93**
								Cum
3	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. MORTH I Chapter 3							
	Excavation For Dain							
	Medarahalli main road							
	LHS	0	30	1	30.00	1.00	0.90	27.00
		30	60	1	30.00	1.00	0.90	27.00
		60	90	1	30.00	1.00	0.90	27.00
		90	120	1	30.00	1.00	0.90	27.00
		120	126.1	1	6.10	1.00	0.90	5.49
	RHS	0	30	1	30.00	1.00	0.90	27.00
		30	60	1	30.00	1.00	0.90	27.00
		60	90	1	30.00	1.00	0.90	27.00
		90	120	1	30.00	1.00	0.90	27.00
		120	136.3	1	16.30	1.00	0.90	14.67
	8thCross						0.00	0.00
	LHS	0	30	1	30.00	1.00	0.90	27.00
		30	60	1	30.00	1.00	0.90	27.00
		60	90	1	30.00	1.00	0.90	27.00
	RHS	0	30	1	30.00	1.00	0.90	27.00
		30	60	1	30.00	1.00	0.90	27.00
		60	90	1	30.00	1.00	0.90	27.00
	8thCross						0.00	0.00
	LHS	0	30	1	30.00	1.00	0.90	27.00
		30	60	1	30.00	1.00	0.90	27.00
		60	90	1	30.00	1.00	0.90	27.00
		90	93	1	3.00	1.00	0.90	2.70
	RHS	0	30	1	30.00	1.00	0.90	27.00
		30	60	1	30.00	1.00	0.90	27.00
		60	90	1	30.00	1.00	0.90	27.00
		90	93	1	3.00	1.00	0.90	2.70
	10thCross A							0.00
	LHS	0	28	1	28.00	1.00	0.90	25.20
		28	51	1	23.00	1.00	0.90	20.70
		51	72.8	1	21.80	1.00	0.90	19.62
	RHS	0	23	1	23.00	1.00	0.90	20.70

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISON
BENGALURU-560 010

Civil-Tech Consultants & Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Sl. No.	Description of Work	Chainage From	Chainage To	No.	L	B	D	Qty
		23	47.7	1	24.70	1.00	0.90	22.23
	10thCross B							0.00
	LHS	0	7.4	1	7.40	1.00	0.90	6.66
		7.4	37.4	1	30.00	1.00	0.90	27.00
		37.4	45.2	1	7.80	1.00	0.90	7.02
	RHS	0	7.4	1	7.40	1.00	0.90	6.66
		7.4	37.4	1	30.00	1.00	0.90	27.00
		37.4	45.2	1	7.80	1.00	0.90	7.02
	10thCross C							0.00
	LHS	0	30	1	30.00	1.00	0.90	27.00
		30	62.2	1	32.20	1.00	0.90	28.98
	RHS	0	30	1	30.00	1.00	0.90	27.00
		30	53	1	23.00	1.00	0.90	20.70
	Desilting of Drain							0.00
	Medarahalli main road							0.00
	LHS	0	30	1	30	0.60	0.60	10.80
		30	60	1	30	0.60	0.60	10.80
		60	90	1	30	0.60	0.60	10.80
		90	120	1	30	0.60	0.60	10.80
		120	150	1	30	0.60	0.60	10.80
		150	180	1	30	0.60	0.60	10.80
		180	210	1	30	0.60	0.60	10.80
		210	240	1	30	0.60	0.60	10.80
		240	269.9	1	29.9	0.60	0.60	10.76
	RHS	0	30	1	30	0.60	0.60	10.80
		30	60	1	30	0.60	0.60	10.80
		60	90	1	30	0.60	0.60	10.80
		90	120	1	30	0.60	0.60	10.80
		120	150	1	30	0.60	0.60	10.80
		150	180	1	30	0.60	0.60	10.80
		180	210	1	30	0.60	0.60	10.80
		210	215.9	1	5.9	0.60	0.60	2.12
	Earthwork for Kerb							
	LHS	0	30	1	30	0.25	0.10	0.75
		30	60	1	30	0.25	0.10	0.75
		60	90	1	30	0.25	0.10	0.75
		90	120	1	30	0.25	0.10	0.75
		120	150	1	30	0.25	0.10	0.75
		150	180	1	30	0.25	0.10	0.75
		180	210	1	30	0.25	0.10	0.75
		210	240	1	30	0.25	0.10	0.75
		240	270	1	30	0.25	0.10	0.75
		270	300	1	30	0.25	0.10	0.75
		300	330	1	30	0.25	0.10	0.75
		330	360	1	30	0.25	0.10	0.75

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISON
BENGALURU-560 010

Civil Consultants & Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Sl. No.	Description of Work	Chainage From	Chainage To	No.	L	B	D	Qty
		360	390	1	30	0.25	0.10	0.75
		390	396	1	6	0.25	0.10	0.15
	RHS	0	30	1	30	0.25	0.10	0.75
		30	60	1	30	0.25	0.10	0.75
		60	90	1	30	0.25	0.10	0.75
		90	120	1	30	0.25	0.10	0.75
		120	150	1	30	0.25	0.10	0.75
		150	180	1	30	0.25	0.10	0.75
		180	210	1	30	0.25	0.10	0.75
		210	240	1	30	0.25	0.10	0.75
		240	270	1	30	0.25	0.10	0.75
		270	300	1	30	0.25	0.10	0.75
		300	330	1	30	0.25	0.10	0.75
		330	360	1	30	0.25	0.10	0.75
		360	390	1	30	0.25	0.10	0.75
		390	396	1	6	0.25	0.10	0.15
							Total	1053.74
								Cum
4	KSRB 4-1.7: Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.69 cum and fine aggregtes @ 0.56cum, machine mixed, concrete laid in layers not exceeding 15 ems. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2							
	M10 Concrete - PCC For drain							
	Medarahalli main road							
	LHS	0	30	1	30.00	1.00	0.15	4.50
		30	53	1	23.00	1.00	0.15	3.45
	Culvert 5.80Mtrs	53	58.80	1	5.80	1.35	0.15	1.17
		58.80	86.40	1	27.60	1.00	0.15	4.14
	Culvert 5.10Mtrs	86.40	91.50	1	5.10	1.35	0.15	1.03
		91.50	121.50	1	30.00	1.00	0.15	4.50
		121.50	126.10	1	4.60	1.00	0.15	0.69
	RHS	0	30	1	30.00	1.00	0.15	4.50
		30	58	1	28.00	1.00	0.15	4.20
	Culvert 5.00Mtrs	58	63.00	1	5.00	1.35	0.15	1.01
		63.00	83.30	1	20.30	1.00	0.15	3.05
		83.30	113.30	1	30.00	1.00	0.15	4.50
		113.30	136.30	1	23.00	1.00	0.15	3.45
	8thCross							0.00
	LHS	0	30	1	30.00	1.00	0.15	4.50
		30	60	1	30.00	1.00	0.15	4.50
		60	90	1	30.00	1.00	0.15	4.50
	RHS	0	30	1	30.00	1.00	0.15	4.50
		30	60	1	30.00	1.00	0.15	4.50

Civil-Tech Consultants & Engineers Bangalore

EXECUTIVE ENGINEER
KRIDL, BBMP DIVISON
BENGALURU-560 010

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎನ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Sl. No.	Description of Work	Chainage From	Chainage To	No.	L	B	D	Qty
		60	90	1	30.00	1.00	0.15	4.50
	9thCross							0.00
	LHS	0	30	1	30.00	1.00	0.15	4.50
		30	60	1	30.00	1.00	0.15	4.50
		60	90	1	30.00	1.00	0.15	4.50
		90	93	1	3.00	1.00	0.15	0.45
	RHS	0	30	1	30.00	1.00	0.15	4.50
		30	60	1	30.00	1.00	0.15	4.50
		60	90	1	30.00	1.00	0.15	4.50
		90	93	1	3.00	1.00	0.15	0.45
	10thCross A							0.00
	LHS	0	28	1	28.00	0.90	0.15	3.78
		28	51	1	23.00	0.90	0.15	3.11
		51	72.8	1	21.80	0.90	0.15	2.94
	RHS	0	23	1	23.00	0.90	0.15	3.11
		23	47.7	1	24.70	0.90	0.15	3.33
	10thCross B							0.00
	LHS	0	7.4	1	7.40	0.90	0.15	1.00
		7.4	37.4	1	30.00	0.90	0.15	4.05
		37.4	45.2	1	7.80	0.90	0.15	1.05
	RHS	0	7.4	1	7.40	0.90	0.15	1.00
		7.4	37.4	1	30.00	0.90	0.15	4.05
		37.4	45.2	1	7.80	0.90	0.15	1.05
	10thCross C							0.00
	LHS	0	30	1	30.00	0.90	0.15	4.05
		30	62.2	1	32.20	0.90	0.15	4.35
	RHS	0	30	1	30.00	0.90	0.15	4.05
		30	53	1	23.00	0.90	0.15	3.11
	M10 Concrete - PCC For Kerb							
	Medarahalli main road							
	LHS	0	30	1	30.00	0.20	0.15	0.90
		30	53	1	23.00	0.20	0.15	0.69
	Culvert 5.80Mtrs	53	58.80	1	5.80	0.20	0.15	0.17
		58.80	86.40	1	27.60	0.20	0.15	0.83
	Culvert 5.10Mtrs	86.40	91.50	1	5.10	0.20	0.15	0.15
		91.50	121.50	1	30.00	0.20	0.15	0.90
		121.50	126.10	1	4.60	0.20	0.15	0.14
	RHS	0	30	1	30.00	0.20	0.15	0.90
		30	58	1	28.00	0.20	0.15	0.84
	Culvert 5.00Mtrs	58	63.00	1	5.00	0.20	0.15	0.15
		63.00	83.30	1	20.30	0.20	0.15	0.61
		83.30	113.30	1	30.00	0.20	0.15	0.90
		113.30	136.30	1	23.00	0.20	0.15	0.69
	8thCross					0.00	0.00	0.00
	LHS	0	30	1	30.00	0.20	0.15	0.90

Civil-Tech Consultants & Engineers Bangalore

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಣ್ಣಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಗ್ರೇಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಿಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Sl. No.	Description of Work	Chainage From	Chainage To	No.	L	B	D	Qty
		30	60	1	30.00	0.20	0.15	0.90
		60	90	1	30.00	0.20	0.15	0.90
	RHS	0	30	1	30.00	0.20	0.15	0.90
		30	60	1	30.00	0.20	0.15	0.90
		60	90	1	30.00	0.20	0.15	0.90
	9thCross					0.00	0.00	0.00
	LHS	0	30	1	30.00	0.20	0.15	0.90
		30	60	1	30.00	0.20	0.15	0.90
		60	90	1	30.00	0.20	0.15	0.90
		90	93	1	3.00	0.20	0.15	0.09
	RHS	0	30	1	30.00	0.20	0.15	0.90
		30	60	1	30.00	0.20	0.15	0.90
		60	90	1	30.00	0.20	0.15	0.90
		90	93	1	3.00	0.20	0.15	0.09
							Total	**157.97**
								Cum
5	KSRRB M2200-5.12. Providing and laying Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.7 cum and fine aggregates @ 0.47 cum, withsuperplastisiser @ 3lts confirming to IS9103-1999 Reaffirmed-2008. i) Upto 5 m height.							
	For DrainRaft							
	Medarahalli main road							
	LHS	0	30	1	30.00	0.90	0.15	4.05
		30	53	1	23.00	0.90	0.15	3.11
	Culvert 5.80Mtrs	53	58.80	1	5.80	1.20	0.20	1.39
		58.80	86.40	1	27.60	0.90	0.15	3.73
	Culvert 5.10Mtrs	86.40	91.50	1	5.10	1.20	0.20	1.22
		91.50	121.50	1	30.00	0.90	0.15	4.05
		121.50	126.10	1	4.60	0.90	0.15	0.62
	RHS	0	30	1	30.00	0.90	0.15	4.05
		30	58	1	28.00	0.90	0.15	3.78
	Culvert 5.00Mtrs	58	63.00	1	5.00	1.20	0.20	1.20
		63.00	83.30	1	20.30	0.90	0.15	2.74
		83.30	113.30	1	30.00	0.90	0.15	4.05
		113.30	136.30	1	23.00	0.90	0.15	3.11
	RHS							0.00
	Culvert 5.20 Mtrs			1	5.20	1.20	0.15	0.94
	Culvert 3.00 Mtrs			1	3.00	1.20	0.15	0.54
	Culvert 7.00 Mtrs			1	7.00	1.20	0.15	1.26
	Culvert 9.00 Mtrs			1	9.00	1.20	0.15	1.62
	LHS							
	Culvert 6.90 Mtrs			1	6.90	1.20	0.15	1.24
	Culvert 7.40 Mtrs			2	7.40	1.20	0.15	2.66
	Culvert 3.90 Mtrs			2	3.90	1.20	0.15	1.40
	Culvert 7.00 Mtrs			2	7.00	1.20	0.15	2.52
	8thCross							0.00

Civil-Tech Consultants & Engineers Bangalore

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು ಉಪವಿಭಾಗ, ಮಾಗರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಂ.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Sl. No.	Description of Work	Chainage From	Chainage To	No.	L	B	D	Qty
		23	47.7	1	24.70	0.15	0.50	1.85
	10th Cross B							0.00
	LHS	0	7.4	1	7.40	0.15	0.50	0.56
		7.4	37.4	1	30.00	0.15	0.50	2.25
		37.4	45.2	1	7.80	0.15	0.50	0.59
	RHS	0	7.4	1	7.40	0.15	0.50	0.56
		7.4	37.4	1	30.00	0.15	0.50	2.25
		37.4	45.2	1	7.80	0.15	0.50	0.59
	10th Cross C							0.00
	LHS	0	30	1	30.00	0.15	0.50	2.25
		30	62.2	1	32.20	0.15	0.50	2.42
	RHS	0	30	1	30.00	0.15	0.50	2.25
		30	53	1	23.00	0.15	0.50	1.73
							Total	**255.48**
								Cum
6	KSRB 4.9.2: Providing TMT steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3. - do - TMT bars Fe 500							
								15328.86
							Total	**15.33**
								MT
7	KSRRB M200-13.1. Dismantling of existing structures like culverts, bridges, retaining alls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. II. By Mechanical Means. A. Cement Concrete Grade M-15 &M-20. MORTH Specification No. 202							
	Dismantling of Drain Coverslabs							
	Medarahalli main road							
	LHS	0	30	1	30.00	0.90	0.10	2.70
		30	53	1	23.00	0.90	0.10	2.07
	Culvert 5.80Mtrs	53	58.80	1	5.80	0.90	0.10	0.52
		58.80	86.40	1	27.60	0.90	0.10	2.48
	Culvert 5.10Mtrs	86.40	91.50	1	5.10	0.90	0.10	0.46
		91.50	121.50	1	30.00	0.90	0.10	2.70
		121.50	126.10	1	4.60	0.90	0.10	0.41
	RHS	0	30	1	30.00	0.90	0.10	2.70
		30	58	1	28.00	0.90	0.10	2.52
	Culvert 5.00Mtrs	58	63.00	1	5.00	0.90	0.10	0.45
		63.00	83.30	1	20.30	0.90	0.10	1.83
		83.30	113.30	1	30.00	0.90	0.10	2.70
		113.30	136.30	1	23.00	0.90	0.10	2.07
								23.62
	Consider as per Tender Quantity						**Total**	**15.34**

Civil Tech Consultants & Engineers Bangalore

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಪುಟ್ಟೇನಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ

Sl. No.	Description of Work	Chainage From	Chainage To	No.	L	B	D	Qty
	RHS	0	30	1	30.00		6.80	204.00
		30	60	1	30.00		6.80	204.00
		60	90	1	30.00		6.80	204.00
		90	93	1	3.00		6.80	20.40
							Total	5139.44
					Limited Quantity →			Sqm 3664.50
15	**CONCRETE PAVEMENT, KSRRB M600- Cement Concrete Pavements** KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates 0.58cum over a prepared sub- base, coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1 ,optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a hatching plant, transported to site,laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. Clause 601of MORTH V Revision and IS 456 Table-5 -do- with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with fixed form paver.							
	8thCross							0.00
		0	30	1	30.00	5.20	0.10	15.60
		30	60	1	30.00	5.20	0.10	15.60
		60	90	1	30.00	5.20	0.10	15.60
	9thCross					5.20	0.10	0.00
		0	30	1	30.00	5.20	0.10	15.60
		30	60	1	30.00	5.20	0.10	15.60
		60	90	1	30.00	5.20	0.10	15.60
		90	93	1	3.00	5.20	0.10	1.56
							Total	95.16
								Cum
16	Providing, laying, spreading and compacting Crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed material by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No.406.							
		0	30	1	30	6.80	0.225	45.90
		30	60	1	30	5.20	0.225	35.10
		60	90	1	30	5.40	0.225	36.45
		90	120	1	30	4.40	0.225	29.70
		120	150	1	30	4.50	0.225	30.38
		150	180	1	30	7.40	0.225	49.95
		180	210	1	30	7.60	0.225	51.30
		210	240	1	30	7.20	0.225	48.60
		240	270	1	30	8.00	0.225	54.00
		270	300	1	30	8.50	0.225	57.38
		300	330	1	30	8.40	0.225	56.70
		330	360	1	30	7.30	0.225	49.28
		360	390	1	30	6.30	0.225	42.53

Civil-Tech Consultants & Engineers Bangalore

EXECUTIVE ENGINEER
KRIDL, BBMP DIVISION
BENGALURU-560 010

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್, ದಾಸನಪಳ್ಳ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ